

Legends

On Track

Green

Early Warning

Amber

Delayed

Red

Cost Report

Final Projected Cost

(Blank)

Budget

(Blank)

Contract

(Blank)

Contract

Outstanding

Paid To Date

Construction Progress Tracking

Overall Progress Status

Project Delayed

Piling Progress

73.58%!

Master Program Plan Progress: 100.00%

PPVC Progress

Casting

15.61%!

MP Plan Progress: 100.00%

Delivery

5.14%!

MP Plan Progress: 99.67%

Fit Out

1.54%!

MP Plan Progress: 99.67%

Installation

(Blank)!

MP Plan Progress: 97.00%

Archi Progress

38.94%!

MP Plan Progress: 1000.00%

Facade Progress

93.75%!

MP Plan Progress: 100.00%

Demolition Progress

(Blank)!

Master Program Plan Progress: 100.00%

Request for Information (RFI)

Total RFI Items

7

Pending for Reply

4

Closed

3

RFI Summary

Status	ME	STR
Closed	3	4
Pending for Reply		2

RFI Pending Replies

Reviewer	STR
ADDP	1
BELMACS	1

Quality Mark

BlockName

All

LevelName

All

UnitName

All

QUALITY MARK

90.76

Score

92

Benchmark Score

Observations

CriticalLevel	Closed	Open	Total
Positive	1	5	
Neutral		5	
Negative	1	16	
Total	2	26	

● Negative ● Neutral ● Positive

Other

5

Safety

3

1

Environment

3

Health

3

Administrati...

2

Housekeepi...

1

1

Collapse of ...

1

Compliance...

1

Compliance...

1

Equipment ...

1

Good Provis...

1

Hit-By-Falli...

1

Inadequate ...

1

Number of Observations

Manpower

Projected Manpower for Nov-2024

(Blank)

Actual Manpower for Nov-2024

(Blank)

Available Manpower % of Planned Manpower for Nov-2024

(Blank)

Weekly Resource Planned (Manday)

(Blank)

Weekly Resource Utilised (Manday)

(Blank)

Monthly Resource Planned (Manday)

(Blank)

Monthly Resource Utilised (Manday)

(Blank)

WoW Variance

(Blank)

MoM Variance

(Blank)

Comparison between Monthly Actual Manpower & Projected Manpower

Category

All

Projected Man Power/ Hour

Projected Manpower

Actual Man Power/ Hours

Actual Manpower

Manpower

31/01/2024

29/02/2024

31/03/2024

Month

Projected Manpower

Actual Manpower

2.6K

3.8K

3.8K

0.1K

0.1K

0.1K

Request for Approval (RFA)

Median Response Time by Consultant

2

(in days)

Approved with comments

2

Approved

1

Approved with additional info

1

Defects Monitoring (Handover to Unit Owner)

Block

All

Status

All

Defect Type

All

New

16

Pending Start

(Blank)

WIP

130

Rectified

(Blank)

Completed

4

Closed

111

Rejected

5

Construction Defects Monitoring

Unit

All

Status

All

Case

All

Defect Case

All

New

(Blank)

Pending Start

(Blank)

WIP

(Blank)

Rectified

(Blank)

Completed

3

Closed

(Blank)

Rejected

(Blank)

Authority Submission

Filter

Year

2024

▼

Year Month

2024-Nov

▼

Authority Submission

General Project Progress

Category

Department

All

▼

All

▼

All

▼

Item	Submission No.	Target Submission	Actual Submission	Final WD Resubmission	Target Approval	Actual Approval	Remarks	Status
HDB Endorsement (PP)	1	30/04/2020	27/04/2020		29/05/2020	19/05/2020		Approved
HDB Endorsement (WP)	3	30/10/2020	05/11/2020	12/11/2020	13/11/2020			Pending
PCP 2nd Flyer	1	30/06/2020			30/07/2020			Pending
PCP 2nd Flyer (Distribute)	1	30/07/2020	26/08/2020		20/08/2020			Pending
Provisional Permission	2	29/05/2020	21/05/2020		30/06/2020			Pending
Written Permission (WP)	3	13/11/2020	23/11/2020	26/01/2021				Pending

WD Submission History

Item	N/O Submission	WD Received	WD Resubmission
HDB Endorsement (PP)		1	
HDB Endorsement (WP)		1	
HDB Endorsement (WP)		2 06/11/2020	12/11/2020
HDB Endorsement (WP)		3 13/11/2020	16/11/2020
PCP 2nd Flyer		1	
PCP 2nd Flyer (Distribute)		1	
Provisional Permission		1	
Provisional Permission		2 24/06/2020	03/07/2020
Written Permission (WP)		1	
Written Permission (WP)		2 12/01/2021	26/01/2021
Written Permission (WP)		3 01/02/2021	02/02/2021

Cost Tracking

Filter

Year

2024

▼

Year Month

2024-Nov

▼

Costs

Status

All

▼

Type Of Cost/Fees

All

▼

Variation Order

Approved VO

▼

Balance to be Paid

(Blank)

Budget

(Blank)

Final Projected Cost

(Blank)

Leftover Budget

(Blank)

Approved VO

(Blank)

Pending VO

(Blank)

Anticipated VO

(Blank)

Contract

Table View >

(Blank)

Contract

● Outstanding

● Paid To Date

Contingency Utilisation

● Green <= 65

● Amber is between 66 and 75

● Red > 75

Utilised

(Blank)

Remaining

\$0

% of Utilisation

(Blank)

(Blank)

Contingency

● Remaining

● Utilised





# Variation Order Tracking

Filter

Year

2024

▼

Year Month

2024-Nov

▼

Status

All

▼

Type Of Cost/Fees


All

▼

Variation Order


Approved VO


▼



Balance to be Paid


(Blank)






Budget


(Blank)



Final Projected Cost


(Blank)






Leftover Budget

(Blank)






Approved VO

(Blank)



Pending VO

(Blank)



Anticipated VO

(Blank)

Project Code	ERINo	ERI Date	RVONo	RVO Date	Description	Status	Approved VO	Pending VO	Anticipated VO	Remarks
--------------	-------	----------	-------	----------	-------------	--------	-------------	------------	----------------	---------

# Design Key Milestones

Filter

Year

2024

▼

Year Month

2024-Nov

▼

## Key Milestone

Milestone	TargetDate	ActualDate	Status	Ahead/Delay
Award of Showflat	20/10/2020	20/10/2020	Done	0
BP Approval	15/04/2021	30/03/2021	Done	15
PP Approval	30/06/2020	28/07/2020	Done	-28
WP Approval	29/01/2021	02/03/2021	Done	-32