

Legends

On Track

Green

Early Warning

Amber

Delayed

Red

Cost Report

Final Projected Cost

(Blank)

Budget

(Blank)

Contract

(Blank)

Contract

Outstanding

Paid To Date

Construction Progress Tracking

Overall Progress Status

Project Delayed

Piling Progress

73.58%!

Master Program Plan Progress: 100.00%

PPVC Progress

Casting

15.61%!

MP Plan Progress: 100.00%

Delivery

5.14%!

MP Plan Progress: 99.67%

Fit Out

1.54%!

MP Plan Progress: 99.67%

Installation

(Blank)!

MP Plan Progress: 97.00%

Archi Progress

38.94%!

MP Plan Progress: 1000.00%

Facade Progress

93.75%!

MP Plan Progress: 100.00%

Demolition Progress

(Blank)!

Master Program Plan Progress: 100.00%

Request for Information (RFI)

Total RFI Items

7

Pending for Reply

4

Closed

3

RFI Summary

Status	ME	STR
Closed	3	4
Pending for Reply		2

RFI Pending Replies

Reviewer	STR
ADDP	1
BELMACS	1

Quality Mark

BlockName

All

LevelName

All

UnitName

All

QUALITY MARK

90.76

Score

92

Benchmark Score

Observations

CriticalLevel	Closed	Open	Total
Positive	1	5	
Neutral		5	
Negative	1	16	
Total	2	26	

Negative

Neutral

Positive

Other

Safety

Environment

Health

Administrati...

Housekeepi...

Collapse of ...

Compliance...

Compliance...

Equipment ...

Good Provis...

Hit-By-Falli...

Inadequate ...

5

3

3

3

2

1

1

1

1

1

1

1

1

1

Number of Observations

Manpower

Projected Manpower for Nov-2024

(Blank)

Actual Manpower for Nov-2024

(Blank)

Available Manpower % of Planned Manpower for Nov-2024

(Blank)

Weekly Resource Planned (Manday)

(Blank)

Weekly Resource Utilised (Manday)

(Blank)

Monthly Resource Planned (Manday)

(Blank)

Monthly Resource Utilised (Manday)

(Blank)

WoW Variance

(Blank)

MoM Variance

(Blank)

Comparison between Monthly Actual Manpower & Projected Manpower

Category

All

Projected Man Power/ Hour

Projected Manpower

Actual Man Power/ Hours

Actual Manpower

Manpower

4K

3K

2K

1K

0K

31/01/2024

29/02/2024

31/03/2024

Month

2.6K

3.8K

3.8K

0.1K

0.1K

0.1K

Projected Manpower

Actual Manpower

Request for Approval (RFA)

Median Response Time by Consultant

2

(in days)

Approved with comments

2

Approved

1

Approved with additional info

1

Defects Monitoring (Handover to Unit Owner)

Block

All

Status

All

Defect Type

All

New

16

Pending Start

(Blank)

WIP

130

Rectified

(Blank)

Completed

4

Closed

111

Rejected

5

Construction Defects Monitoring

Unit

All

Status

All

Case

All

Defect Case

All

New

(Blank)

Pending Start

(Blank)

WIP

(Blank)

Rectified

(Blank)

Completed

3

Closed

(Blank)

Rejected

(Blank)